

2025-2026 Project Schedule

University Hall - Building 601				
Location	Status	Estimated Move Out Dates	Estimated Construction Dates (Replacement of AHUs + Reheat Controls)	Estimated Move In Dates
27th - 28th Floors	Not Started	5/13 - 5/19	5/20 - 6/12	6/13 - 6/19
24th - 26th Floors	Not Started	6/20 - 6/24	6/25 - 7/18	7/21 - 7/22
21st - 23rd Floors	Not Started	7/23 - 7/25	7/28 - 8/20	8/21 - 8/22
18th - 20th Floors	Not Started	8/25 - 8/27	8/28 - 9/22	9/23 - 9/24
15th - 17th Floors	Not Started	9/25 - 9/29	9/30 - 10/23	10/24 - 10/27
12th - 14th Floors	Not Started	10/28 - 10/30	10/31 - 11/25	11/26 - 11/27
9th - 11th Floors	Not Started	11/28 - 12/2	12/3 - 12/26	12/29 - 12/30
6th - 8th Floors	Not Started	12/31 - 1/2	1/5 - 1/28	1/29 - 1/30
3rd - 5th Floors	Not Started	2/2 - 2/4	2/5 - 3/2	3/3 - 3/4
1st - 2nd Floors	Not Started	3/5	3/6 - 3/17	3/18
Basement	Not Started	N/A	3/19 - 4/3	N/A

Dates subject to change

Questions about Ameresco's project at UIC? Learn more at: www.ameresco.com/uic

Last updated 04/14/2025