



2025-2026 Project Schedule

University Hall - Building 601							
Location	Status	Move Out Dates		Construction Dates (Replacement of AHUs + Reheat Controls)		Move In Dates	
		Estimated	Actual	Estimated	Actual	Estimated	Actual
27th - 28th Floors	Complete	5/13 - 5/19	5/13 - 5/19	5/20 - 6/12	5/20 - 6/22	6/16 - 6/19	6/25
24th - 26th Floors	Complete	6/20 - 6/24	6/20 - 6/24	6/25 - 7/18	6/25 - 7/21	7/21 - 7/22	7/23
21st - 23rd Floors	Complete	7/23 - 7/25	7/18	7/28 - 8/20	8/21	8/21 - 8/22	8/25
18th - 20th Floors	Complete	8/25 - 8/27	8/25	8/28 - 9/22	9/19	9/23 - 9/24	9/24
15th - 17th Floors	In Progress	9/25 - 9/29	9/25	9/30 - 10/23		10/24 - 10/27	
12th - 14th Floors	Not Started	10/28 - 10/30		10/31 - 11/25		11/26 - 11/27	
9th - 11th Floors	Not Started	11/28 - 12/2		12/3 - 12/26		12/29 - 12/30	
6th - 8th Floors	Not Started	12/31 - 1/2		1/5 - 1/28		1/29 - 1/30	
3rd - 5th Floors	Not Started	2/2 - 2/4		2/5 - 3/2		3/3 - 3/4	
1st - 2nd Floors	Not Started	3/5		3/6 - 3/17		3/18	
Basement	Not Started	N/A		3/19 - 4/3		N/A	

Dates subject to change

Questions about Ameresco's project at UIC? Learn more at: www.ameresco.com/uic

Last updated 09/23/2025