

2025-2026 Project Schedule

University Hall - Building 601							
Location	Status	Move Out Dates		Construction Dates (Replacement of AHUs + Reheat Controls)		Move In Dates	
		Estimated	Actual	Estimated	Actual	Estimated	Actual
27th - 28th Floors	Complete	5/13 - 5/19	5/13 - 5/19	5/20 - 6/12	5/20 - 6/22	6/16 - 6/19	6/25
24th - 26th Floors	Complete	6/20 - 6/24	6/20 - 6/24	6/25 - 7/18	6/25 - 7/21	7/21 - 7/22	7/23
21st - 23rd Floors	Complete	7/23 - 7/25	7/18	7/28 - 8/20	8/21	8/21 - 8/22	8/25
18th - 20th Floors	Complete	8/25 - 8/27	8/25	8/28 - 9/22	9/19	9/23 - 9/24	9/24
15th - 17th Floors	Complete	9/25 - 9/29	9/29	9/29 - 10/25	10/22	10/27	9/25
12th - 14th Floors	Complete	10/22	10/24	10/23 - 11/22	11/20	11/24	11/24
9th - 11th Floors	In Progress	11/19	11/19	11/20 - 12/20		12/22	
6th - 8th Floors	Not Started	12/17		12/18 - 1/17		1/19	
3rd - 5th Floors	Not Started	1/14		1/15 - 2/14		2/16	
1st - 2nd Floors	Not Started	2/11		2/12 - 3/14		3/16	
Basement	Not Started	3/11		3/12 - 4/11		4/13	

Dates subject to change

Questions about Ameresco's project at UIC? Learn more at: www.ameresco.com/uic

Last updated 11/20/2025