

Northwestern

EaaS Phase I Project Schedule					
Scope Description	Anticipated Building Kickoff Date	Anticipated Construction Start Date	Anticipated Construction Completion		
EVANSTON LIGHTING					
Tech. Institute Corridor Lighting Retrofit	COMPLETE				
Bobb-McCulloch Hall Lighting Retrofit	COMPLETE				
Univeristy Library Lighting Retrofit	COMPLETE				
Rebecca Crown Lighting Retrofit	COMPLETE				
2020 Ridge Ave. Lighting Retrofit	COMPLETE				
Univeristy Library Lighting Re-Design	COMPLETE				
Kellogg Global Hub Lighting Retrofit	COMPLETE				
EVANSTON MECHANICAL					
Steam Trap Replacements	COMPLETE				
Steam Instulation Installations	COMPLETE				
Rebecca Crown Air Handling Unit Replacements and Upgrades	Late-September 2023	Mid-November 2023	Mid-May 2024		
Rebecca Crown Demand Control	Late-September 2023	Mid-October 2023	Mid-May 2024		
CHICAGO LIGHTING					
Ward Building Lighting Retrofits	COMPLETE				
Tarry Building Lighting Retrofits	COMPLETE				
Morton Building Lighting Retrofits	COMPLETE				
Searle Building Lighting Retrofits	COMPLETE				
CCM Vivarium @ Ward Lighting Retrofit	COMPLETE				
CHICAGO MECHANICAL					
Tarry Vacuum Pump Cooling Improvements	Mid May 2023	Early-January 2024	Late-June 2024		
Lurie Cooling Tower Make-Up Water Improvements	Mid May 2023	Early-January 2024	Late-June 2024		
Deduct Meters for Cooling Towers at Lurie, Searle, Tarry	Mid May 2023	Early-February 2024	Late-June 2024		
Tarry Building Demand Control	Mid May 2023	Early-January 2024	Late-June 2024		
Tarry Cooling Tower Replacement	Mid-September 2023	Mid-December 2023	Late-June 2024		
Tarry Chiller Replacement	Mid-September 2023	Mid-December 2023	Late-June 2024		

EaaS Phase II Project Schedule					
Scope Description	Anticipated Building Kickoff Date	Anticipated Construction Start Date	Anticipated Construction Completion		
EVANSTON LIGHTING					
Ryan Center for Musical Arts	Early-November 2023	Mid-November 2023	Late-May 2024		
Regenstein Hall of Music	COMPLETE				
Wirtz Center	Early-November 2023	Mid-November 2023	Late-May 2024		
Foster-Walker Residence Hall	COMPLETE				
1201 Davis	Early-November 2023	Mid-November 2023	Late-May 2024		
Henry Crown Sports Pavilion	COMPLETE				
CHICAGO PARKING GARAGE LIGHTING					
Huron Superior A	Early-November 2023	Mid-November 2023	Late-April 2024		
Erie Ontario C/D	Early-November 2023	Mid-November 2023	Late-May 2024		
275 East Chestnut	Early-November 2023	Mid-November 2023	Late-April 2024		
3	ANSTON WEATHERIZATION				
Wirtz Center		COMPLETE			
Alice Millar Chapel	COMPLETE				
Technological Institute		COMPLETE			
Cook Hall		COMPLETE			
Catalysis Center	COMPLETE				
Hogan Hall	COMPLETE				
COOLING SYSTEM UPGRADES					
1801 Maple Ave	Early-May 2024	Mid-May 2024	Late-May 2024		
1201 Davis	Early-March 2024	Mid-April 2024	Early-May 2024		
Henry Crown Sports Pavilion	COMPLETE				
STEAM TRAP INSULATION					
Evanston Campus	Early-November 2023	Early-January 2024	Late-April 2024		

Questions about Ameresco's EaaS proejct at Northwestern? Learn more at: www.ameresco.com/northwestern

Last updated 4/24/24